



TRACK AND FIELD / ROAD RUNNING / CROSS COUNTRY

145 Pacific Ave. Winnipeg, MB. R3B 2Z6 • Tel: 204-925-5744 • Fax: 204-925-5792
www.athleticsmanitoba.com

Equipment Report

- ACSC Grant – University of MB throwing cage area repair/upgrade project update.
- The following request was sent to the Gov of MB on November 12th – we are currently awaiting a reply.

I would like to formally request an extension to Project No. 22SC-168 UM Throwing Cage Repair.

The University of Manitoba has been engaged with this project from the time of the application. The original plan, as agreed upon during the application period, was that Athletics Manitoba would engage an external contractor to complete the work required to the area, all the while keeping the University of MB up to date on the process.

A preliminary quote was obtained from a local company, in October 2023 (can be provided if necessary) which was then shared with the University of Manitoba. Upon review of the quote, it was decided that due to the scale of the work needed, it would actually be in the best interest of the project if it were to be coordinated through the University of Manitoba Physical Plant.

Coordination with the Physical Plant office took place, with a full site review and the project was then sent out for tender. These additional steps were not accounted for within our original timeline however it was clear that it was the right decision and will ensure that the work is done to the standard necessary for the facility. It does however also mean that we must request this extension in order to properly complete the work.

The project itself was awarded to a contractor in fall of 2024. The scope of work includes asphalt, which requires a minimum temperature in order to complete. All works are expected to be completed before July 31, 2025. This timeline is realistic as it has been confirmed by the contractor and includes consideration for unexpected seasonal delays due to potential inclement weather in the spring.

Documentation (site plans/quotes) from the contractor can be provided upon request.

	Original Date	Proposed Revision
Project Completion Date	31-Mar-25	31-Jul-25
Final Reporting Date	60 days after Total Completion or May 31, 2025 whichever occurs first.	30-Sep-25
Agreement End Date	31-Dec-25	Remains as is 31-Dec-25

- So far this year we have purchased some updated RJTW equipment, consumable items like ammo and hammer wires, new starters pistol, and \$2400 was spent on the new tent tops.
 - Unfortunately, the new starters pistol that we bought during the summer seems to have been stolen this fall.... (since we put it away after cross country the butler hut had some vandalism and our gun and gun case has gone missing so I think they are connected - but it's worth less than the deductible so nothing much to do but replace it).
 - A new gun has been purchased to replace it.
- We will need to order some indoor throwing implements and there is some repair work needed on the indoor throwing cage as well.



TRACK AND FIELD / ROAD RUNNING / CROSS COUNTRY

145 Pacific Ave. Winnipeg, MB. R3B 2Z6 • Tel: 204-925-5744 • Fax: 204-925-5792

www.athleticsmanitoba.com

- We are working to get the repair work done on the blocks, but we may also just need to bite the bullet and order some new sets.

Respectfully Submitted,

Alanna Boudreau

Nov 21, 2024